BRUHAT BANGALORE MAHANAGRA PALIKE

FORM OF PROPOSAL FOR GRANTING EXTENSION OF TIME

1	Name of Work	Construction of Seating Gallery at Swami Vivekananda Park at Yelahanka New Town in Ward No:04
2	Estimate cost / Amount	Rs.50.00 Lakhs
3	Name of Contractor	Sri.G.T.Rajegowda
4	Amount of Contract	Rs.5421990/-
5	Agreement No	06/2016-17, Dated:22-06-2016
6	No. and date under which the work order has been issued	05/2016-17 Dated:22-06-2016
7	Time limit originally fixed for completion	6 Months
8	Date of application by the contractor for granting extension	16-12-2016
9	Date of receipt of application in the sub-division office	16-12-2016
10	Extension granted if any:	Nil
	1. From	Nil
	2. From	Nil
11	Work carriedout by the contractor during the original period stipulated in contract	90% of the work completed
12	Work carriedout during the first period of extension	-
13	Work carriedout during and extension	-
14	Time now applied for	16-12-2016 to 31-12-2016
15	Date of recommending time limit applied	16-12-2016 to 31-12-2016
16	Whether the original application of contractor is enclosed	Yes

17	Balance work remaining to be done.	Remaining 10% to be completed
18	Probable time required for completion of remaining work	16-12-2016 to 31-12-2016
19	Cost of work charged establishment charge on the work after the expiry of original period	-
20	Whether the notice as per clause has been issued	Yes
21	Report of Asst Executive Engineer	Due to change in some items during execution, the work was delayed. EOT may be approved without penalty.
22	Recommendation of Executive Engineer	As per the site condition there was change in some items. Hence work was delayed EOT to be approved without penalty.

Assistant / Junior Engineer
Project Sub Division, BBMP

26/12/16
Asst Executive Engineer
Project Sub Division, BBMP
EOT granted for 15 days. without penalty

Executive Engineer, Project Division
Yelahanka Zone, BBMP
26/12/16

Chief Engineer
Yelahanka Zone, BBMP
26-12-16
Greater Bangalore Mahanagara Palike
Rangalore 92